



CHANNELVIEW ISD 2019 BOND

June Update

June 16, 2021-- Despite some heavy rain this month, crews made significant progress on several of the 2019 Bond projects. They are working on renovations taking place at Channelview High School, Alice Johnson Junior High, McGhee, Crenshaw, Brown, Hamblen and McMullan Elementaries.

Crews are currently working on the new high school connection into the Kolarik 9th Grade Center and have installed the windows and are currently adding the bricks.

There is also work being completed inside the Channelview High School. The lecture hall is nearing completion with the addition of the glass partitions. Flooring is being installed in the staff restrooms and security cameras are being added throughout the school. The 2019 Bond includes the addition of updated safety and security measures to each campus.

The new Career and Technical Education (CTE) facility will be complete and ready for students to use when school begins this year. The welding lab booths have been assembled and students will soon be able to use the new equipment to learn more about the manufacturing industry. Improvements to the new auditorium continue with the addition of new tile to the side and stage walls.

“We have never had this many schools being renovated at one time,” said Superintendent Greg Ollis. “It’s truly an exciting time for our district and I know this will be a busy summer for construction crews.”

Renovations to Alice Johnson Junior High continue and should be completed by the time students return to school in late August. The concrete has been poured for the new main entry walkway and the paving installed gives the entrance a new modern look. Crews have also begun to install the brick on the new canopy columns. In addition, the new fire alarms have been added in the girls gym and band hall.



CHANNELVIEW ISD **2019 BOND**

Workers are putting the final touches to the new AJJH Band Hall. The band gear shelving has been added and the new instrument racks have been installed.

The McGhee Elementary groundbreaking was postponed due to inclement weather. The heavy rain did fill parts of the site with water, forcing crews to pump the area. However, crews continue to make significant progress. Concrete slab near Sheldon Road has been poured, an area that will soon be a parking lot of the campus. The elevator pit walls have been poured and the steel has been installed.

Brown, Crenshaw, Hamblen and McMullan Elementary are currently being worked on. Teachers removed all their belongings and furniture from their classrooms to allow crews to paint the walls and replace floor tiles. The work at each of these campuses is expected to be completed by the time students return in the fall.

The Channelview ISD Board of Trustees, district administrators, architects and contractors continue to be committed to the 2019 Bond and ensuring your bond dollars are hard at work. Keep up with the 2019 Bond progress on our district website and social media pages.